

KEMWOOD PAVING AND DRAINAGE IMPROVEMENTS

PROJECT SCHEDULE UPDATE - 1/17/2010

| ID | Task Name | Duration | Start | Finish | Predecessors | % Work Complete | October 1 | October 2 | November | November | November | December | December | December | January 1 | January 1 | January 2 | Febr |
|----|---|----------|--------------|--------------|--------------|-----------------|-----------|-----------|----------|----------|----------|----------|----------|----------|-----------|-----------|-----------|-------|
| | | | | | | | 10/10 | 10/17 | 10/24 | 10/31 | 11/7 | 11/14 | 11/21 | 11/28 | 12/5 | 12/12 | 12/19 | 12/26 |
| 1 | MOBILIZATION | 2 days | Mon 10/18/10 | Tue 10/19/10 | | 100% | | | | | | | | | | | | |
| 2 | PHASE I - Sta 40+50 to Sta 45+75 (South Side) | 47 days | Wed 10/20/10 | Thu 12/23/10 | 1 | 0% | | | | | | | | | | | | |
| 3 | TCP Installation/Critical Locates | 3 days | Wed 10/20/10 | Fri 10/22/10 | 1 | 100% | | | | | | | | | | | | |
| 4 | Removal of Pavement | 4 days | Mon 10/25/10 | Thu 10/28/10 | 3 | 100% | | | | | | | | | | | | |
| 5 | Installation of Storm Sewer | 9 days | Wed 10/27/10 | Mon 11/8/10 | 4SS+2 days | 100% | | | | | | | | | | | | |
| 6 | Preparation of Subgrade | 5 days | Fri 11/5/10 | Thu 11/11/10 | 5SS+7 days | 100% | | | | | | | | | | | | |
| 7 | Replacement of Pavement | 4 days | Fri 11/12/10 | Wed 11/17/10 | 6 | 100% | | | | | | | | | | | | |
| 8 | Installation of Driveways | 2 days | Thu 11/18/10 | Fri 11/19/10 | 7 | 100% | | | | | | | | | | | | |
| 9 | Restoration | 1 day | Thu 12/23/10 | Thu 12/23/10 | | 0% | | | | | | | | | | | | |
| 10 | PHASE II - Sta 45+76 to Sta 50+70 (West Side) | 55 days? | Mon 11/8/10 | Fri 1/21/11 | | 0% | | | | | | | | | | | | |
| 11 | TCP Installation | 1 day? | Mon 11/8/10 | Mon 11/8/10 | | 100% | | | | | | | | | | | | |
| 12 | Sanitary Sewer Pipebursting & Service Installation | 10 days? | Mon 11/8/10 | Fri 11/19/10 | 11SS | 100% | | | | | | | | | | | | |
| 13 | Removal of Pavement | 25 days | Tue 11/23/10 | Mon 12/27/10 | | 100% | | | | | | | | | | | | |
| 14 | Installation of Storm Sewer | 5 days | Tue 11/9/10 | Mon 11/15/10 | 5 | 100% | | | | | | | | | | | | |
| 15 | Preparation of Subgrade | 24 days | Thu 11/25/10 | Tue 12/28/10 | 13SS+2 days | 100% | | | | | | | | | | | | |
| 16 | Replacement of Pavement | 22 days | Wed 12/1/10 | Thu 12/30/10 | 15SS+4 days | 100% | | | | | | | | | | | | |
| 17 | Installation of Driveways | 14 days | Thu 12/16/10 | Tue 1/4/11 | 16SS+11 days | 100% | | | | | | | | | | | | |
| 18 | Restoration | 1 day | Fri 1/21/11 | Fri 1/21/11 | 17FS+12 days | 0% | | | | | | | | | | | | |
| 19 | PHASE III - Sta 40+50 to Sta 45+75 (North Side) | 36 days? | Mon 12/6/10 | Mon 1/24/11 | | 0% | | | | | | | | | | | | |
| 20 | TCP Installation | 1 day? | Mon 12/6/10 | Mon 12/6/10 | | 100% | | | | | | | | | | | | |
| 21 | Removal of Pavement | 2 days | Wed 12/8/10 | Thu 12/9/10 | 20FS+1 day | 100% | | | | | | | | | | | | |
| 22 | Preparation of Subgrade | 5 days | Fri 12/10/10 | Thu 12/16/10 | 21 | 100% | | | | | | | | | | | | |
| 23 | Replacement of Pavement | 2 days | Fri 12/17/10 | Mon 12/20/10 | 22 | 100% | | | | | | | | | | | | |
| 24 | Installation of Driveways | 2 days | Tue 12/21/10 | Wed 12/22/10 | 23 | 100% | | | | | | | | | | | | |
| 25 | Restoration | 1 day | Mon 1/24/11 | Mon 1/24/11 | 24FS+22 days | 0% | | | | | | | | | | | | |
| 26 | PHASE III-A - INTERSECTION OF KEMWOOD & HEDWIG | 3 days? | Tue 1/18/11 | Thu 1/20/11 | | 0% | | | | | | | | | | | | |
| 27 | Removal of Pavement | 1 day? | Tue 1/18/11 | Tue 1/18/11 | | 0% | | | | | | | | | | | | |
| 28 | Preparation of Subgrade | 1 day? | Wed 1/19/11 | Wed 1/19/11 | 27 | 0% | | | | | | | | | | | | |
| 29 | Replacement of Pavement | 1 day? | Thu 1/20/11 | Thu 1/20/11 | 28 | 0% | | | | | | | | | | | | |
| 30 | PHASE IV - Sta 45+76 to Sta 50+70 (East Side) | 11 days? | Mon 1/10/11 | Mon 1/24/11 | | 0% | | | | | | | | | | | | |
| 31 | TCP Installation | 1 day? | Mon 1/10/11 | Mon 1/10/11 | | 100% | | | | | | | | | | | | |
| 32 | Removal of Pavement | 1 day | Tue 1/11/11 | Tue 1/11/11 | 31 | 100% | | | | | | | | | | | | |
| 33 | Preparation of Subgrade | 2 days | Wed 1/12/11 | Thu 1/13/11 | 32 | 100% | | | | | | | | | | | | |
| 34 | Replacement of Pavement | 1 day | Fri 1/14/11 | Fri 1/14/11 | 33 | 100% | | | | | | | | | | | | |
| 35 | Installation of Driveways | 3 days | Mon 1/17/11 | Wed 1/19/11 | 34 | 0% | | | | | | | | | | | | |
| 36 | Installation of Water Main, Testing, Tie-ins & Services | 5 days | Mon 1/17/11 | Fri 1/21/11 | 34 | 0% | | | | | | | | | | | | |
| 37 | Restoration | 1 day | Mon 1/24/11 | Mon 1/24/11 | 36 | 0% | | | | | | | | | | | | |
| 38 | FINAL RESTORATION / DEMOBILIZATION / CLOSEOUT | 4 days | Tue 1/25/11 | Fri 1/28/11 | 37 | 0% | | | | | | | | | | | | |

Project: Schedule Date: Mon 1/17/11

| | | | | | | | | | |
|---------------|--|----------------|--|-------------------------|--|-----------------|--|------------------|--|
| Task | | Milestone | | Rolled Up Critical Task | | Split | | Group By Summary | |
| Critical Task | | Summary | | Rolled Up Milestone | | External Tasks | | Deadline | |
| Progress | | Rolled Up Task | | Rolled Up Progress | | Project Summary | | | |