

LONG SHADOWS AND SMITHDALE PAVING AND DRAINAGE IMPROVEMENTS

ID	Task Name	Duration	Start	Finish	Predecessors	Resource Names	September		October				November				December				January				February				March				April			
							8/23	8/30	9/6	9/13	9/20	9/27	10/4	0/1	0/1	0/2	11/1	11/8	1/1	1/2	1/2	12/6	2/1	2/2	2/2	1/3	1/10	1/17	1/24	1/31	2/7	2/14	2/21	2/28	3/7	3/14
1	Hunters Creek Village	125 days?	Mon 9/14/09	Fri 3/5/10			—————																													
2	Mobilization	1 day?	Mon 9/14/09	Mon 9/14/09		Mobilization	↓ Mobilization																													
3	Traffic Control	1 day?	Tue 9/15/09	Tue 9/15/09	2	Traffic Control	↓ Traffic Control																													
4	Tree Protection	5 days	Tue 9/15/09	Mon 9/21/09	2	Tree Protection	↓ Tree Protection																													
5	Smithdale	70 days	Tue 9/22/09	Mon 12/28/09		Long Shadows	—————																													
6	Roadway Excavation	4 days	Tue 9/22/09	Fri 9/25/09	4	Roadway Excavation	↓ Roadway Excavation																													
7	Install Storm Sewer	20 days	Mon 9/28/09	Fri 10/23/09	6	Install Storm Sewer	↓ Install Storm Sewer																													
8	Paving	17 days	Mon 10/26/09	Tue 11/17/09	7	Paving	↓ Paving																													
9	Driveways	5 days	Mon 11/2/09	Fri 11/6/09			↓ Driveways																													
10	Waterline	5 days	Mon 11/9/09	Fri 11/13/09	9	Waterline	↓ Waterline																													
11	Pipebursting & Rehabilitation	10 days	Wed 11/18/09	Tue 12/1/09	8	Pipebursting & Rehabi	↓ Pipebursting & Rehabilitation																													
12	Point Repairs	7 days	Wed 12/2/09	Thu 12/10/09	11	Point Repairs	↓ Point Repairs																													
13	Sanitary Sewer Service Connectio	10 days	Fri 12/11/09	Thu 12/24/09	12	Sanitary Sewer Servic	↓ Sanitary Sewer Service Connections																													
14	Restoration	2 days	Fri 12/25/09	Mon 12/28/09	13	Restoration	↓ Restoration																													
15							—————																													
16	Longshadows	90 days	Mon 11/2/09	Fri 3/5/10		Smithdale	—————																													
17	Waterline Offsets	5 days	Mon 11/2/09	Fri 11/6/09			↓ Waterline Offsets																													
18	Install Storm Sewer	24 days	Mon 11/9/09	Thu 12/10/09	17	Install Storm Sewer	↓ Install Storm Sewer																													
19	Road Excavation	4 days	Fri 12/11/09	Wed 12/16/09	18		↓ Road Excavation																													
20	Paving	15 days	Thu 12/17/09	Wed 1/6/10	19	Paving	↓ Paving																													
21	Sidewalks	10 days	Thu 1/7/10	Wed 1/20/10	20	Sidewalks	↓ Sidewalks																													
22	Driveways	7 days	Thu 1/21/10	Fri 1/29/10	21	Driveways	↓ Driveways																													
23	Pipebursting & Rehabilitation	8 days	Mon 2/1/10	Wed 2/10/10	22	Pipebursting & Rehabi	↓ Pipebursting & Rehabilitation																													
24	Point Repairs	7 days	Thu 2/11/10	Fri 2/19/10	23	Point Repairs	↓ Point Repairs																													
25	Sanitary Sewer Service Connectio	7 days	Mon 2/22/10	Tue 3/2/10	24	Sanitary Sewer Servic	↓ Sanitary Sewer Service Connection																													
26	Restoration	3 days	Wed 3/3/10	Fri 3/5/10	25	Restoration	↓ Restoration																													

Project: Schedule 2
Date: Wed 10/28/09

Task		Progress		Summary		External Tasks		Deadline	
Split		Milestone		Project Summary		External Milestone			